



# 2019 Street Construction

As with any construction activity, there will be some inconvenience to area residents. Streets will be kept open to local traffic throughout the project, although there may be times when access to your driveway may not be available. Off-site parking may be necessary during these periods. If accessibility is a concern, please inform us so we can work to accommodate your needs. You will be notified of any such work in advance by our contractor via hand delivered notice so you may plan your activities accordingly and remove any vehicles needing use.

Please send your concerns to Kim Wirth at [kwirth@oconomowoc-wi.gov](mailto:kwirth@oconomowoc-wi.gov) or 262-569-3243.

Per the schedule provided by the contractor:

## **St. Paul Street**

*Update 8/02/2019* – St. Paul is opened to provide access to the City Hall parking lot, St. Paul's Church, and business adjacent to City Hall.

## **Pleasant St – St. Paul to Walnut St**

*Update 8/02/2019* – Pleasant St from Walnut St to St. Paul St remains closed due to the road construction. The concrete curb, sidewalks and driveway aprons have been poured and residents will be able to access their driveways on Monday, August 5<sup>th</sup>. The contractor will be grading and backfilling the terrace area in back of curb starting next week too. It's anticipated that the road surface will be pulverized on Thursday August 8<sup>th</sup> and ready to pave the following week. A sidewalk detour is in place directing pedestrians to use the sidewalk on the south side of Pleasant St. while the new concrete cures.

## **Pleasant St – Walnut St to Fowler St**

*Update 8/02/2019* – This section of Pleasant St is open.

## **Westover St – Summit Ave to Oak St**

*Update 8/02/2019* – They are wrapping up the storm water work today and will be starting on curb and gutter removals. Driveways will be graveled for access temporarily until the new curb is poured.

## **Cross St – Summit Ave to Main St**

*Update 8/02/2019* – The contractor is wrapping up the storm sewer installation Friday, August 2<sup>nd</sup>.

## **Collins St – Cross St to Silver Lake St**

*Update 7/25/2019* – Anticipated to start mid August.

## **2<sup>nd</sup> St – Elm St to Park St**

*Update 8/02/2019* – 2nd Street is closed to thru traffic. The road surface has been pulverized and the contractor will be starting the watermain install August 5<sup>th</sup>. Traffic will be detoured down to Highland and up Elm or Park depending on your way of travel.

## **Lapham St – Juneau St to Washington St**

*Update 8/02/2019* – Starting Monday, August 5<sup>th</sup>, the contractor will begin with the watermain installation that will be bored under the Oconomowoc River. This work is anticipated to be complete by the end of August with restoration to follow.

### **Project Contacts**

#### **Mark Frye**

Public Works Director  
262-569-2184

#### **David Stoiser, P.E.**

Assistant Director of  
Public Works  
262-569-2188

#### **Kim Wirth**

Engineering Technician  
262-569-3243

#### **DPW Main Number**

262-569-2189

List of pulverize and resurface streets for 2019

<u>Street Name</u>	<u>Limits</u>
Browning Cir	Emerson Dr to 400' W of Emerson Dr
Browning Cir / Byron Dr	400' W of Emerson Dr to Whitter Dr
Byron Dr	Whittier Dr to 500' E of Longfellow Dr
Emerson Dr / Dickens Dr	500' E of Longfellow Dr to 350' N of Browning Cir
Emerson Dr	250' SE of Browning Cir to Thackeray Trail
Longfellow Dr	Byron Dr to Thackeray Trail
Thackeray Trail	150' NW of Thackeray Trail to 200' E of Emerson Dr
Whittier Ln	Byron Dr to Thackeray Trail