



2019 Street Construction

As with any construction activity, there will be some inconvenience to area residents. Streets will be kept open to local traffic throughout the project, although there may be times when access to your driveway may not be available. Off-site parking may be necessary during these periods. If accessibility is a concern, please inform us so we can work to accommodate your needs. You will be notified of any such work in advance by our contractor via hand delivered notice so you may plan your activities accordingly and remove any vehicles needing use. Please send your concerns to Kim Wirth at kwirth@oconomowoc-wi.gov or 262-569-3243.

Per the schedule provided by the contractor:

St. Paul Street

Update 8/09/2019 – St. Paul is opened to provide access to the City Hall parking lot, St. Paul's Church, and business adjacent to City Hall. It's anticipated that the contractor will be paving the street next Wednesday, August 14th.

Pleasant St – St. Paul to Walnut St

Update 8/09/2019 – Pleasant St from Walnut St to St. Paul St remains closed due to the road construction. The contractor will be pulverizing and grading Pleasant St, Friday August 9th with paving the following week. A sidewalk detour is in place directing pedestrians to use the sidewalk on the south side of Pleasant St. while the new concrete cures.

Pleasant St – Walnut St to Fowler St

Update 8/09/2019 – This section of Pleasant St is open. The contractor will be pulverizing and grading Pleasant St, Friday August 9th with paving the following week.

Westover St – Summit Ave to Oak St

Update 8/09/2019 – It is anticipated that the contractor will be installing curb and gutter starting Thursday August 15th. There will be no street parking during this time as the concrete is curing. Driveways will be graveled for access temporarily until the new curb is poured. Residents will be notified by the contractor via hand delivered notice regarding driveway access interruption.

Cross St – Summit Ave to Main St

Update 8/09/2019 – Concrete curb and gutter and sidewalk removals are anticipated to start next Thursday, August 15th.

Collins St – Cross St to Silver Lake St

Update 8/09/2019 – Anticipated to start mid August.

2nd St – Elm St to Park St

Update 8/09/2019 – 2nd Street will be opened for the Lake Country Triathlon Saturday, August 10th for thru traffic. The contractor will be wrapping up with the watermain install and will work on connecting the water laterals next. Traffic will be detoured down to Highland and up Elm or Park depending on your way of travel.

Lapham St – Juneau St to Washington St

Update 8/09/2019 – Work started Monday, August 5th, with the watermain installation that is being bored under the Oconomowoc River. This work is anticipated to be complete by the end of August with restoration to follow.

Project Contacts

Mark Frye

Public Works Director
262-569-2184

David Stoiser, P.E.

Assistant Director of
Public Works
262-569-2188

Kim Wirth

Engineering Technician
262-569-3243

DPW Main Number

262-569-2189

List of pulverize and resurface streets for 2019

<u>Street Name</u>	<u>Limits</u>
Browning Cir	Emerson Dr to 400' W of Emerson Dr
Browning Cir / Byron Dr	400' W of Emerson Dr to Whitter Dr
Byron Dr	Whittier Dr to 500' E of Longfellow Dr
Emerson Dr / Dickens Dr	500' E of Longfellow Dr to 350' N of Browning Cir
Emerson Dr	250' SE of Browning Cir to Thackeray Trail
Longfellow Dr	Byron Dr to Thackeray Trail
Thackeray Trail	150' NW of Thackeray Trail to 200' E of Emerson Dr
Whittier Ln	Byron Dr to Thackeray Trail