



# 2019 Street Construction

As with any construction activity, there will be some inconvenience to area residents. Streets will be kept open to local traffic throughout the project, although there may be times when access to your driveway may not be available. Off-site parking may be necessary during these periods. If accessibility is a concern, please inform us so we can work to accommodate your needs. You will be notified of any such work in advance by our contractor via hand delivered notice so you may plan your activities accordingly and remove any vehicles needing use.

Please send your concerns to Kim Wirth at [kwirth@oconomowoc-wi.gov](mailto:kwirth@oconomowoc-wi.gov) or 262-569-3243.

Per the schedule provided by the contractor and is weather dependent:

## **St. Paul Street**

*Update 9/06/2019* – The pavement marking is anticipated to be installed on Monday, September 9<sup>th</sup>. The street is open to the public but there will be no parking on the street Monday to get pavement marking completed.

## **Pleasant St – St. Paul to Walnut St**

*Update 9/06/2019* – The pavement marking is anticipated to be installed on Monday, September 9<sup>th</sup>. The street is open to the public but there will be no parking on the street Monday to get pavement marking completed.

## **Pleasant St – Walnut St to Fowler St**

*Update 9/06/2019* - The pavement marking is anticipated to be installed on Monday, September 9<sup>th</sup>. The street is open to the public but there will be no parking on the street Monday to get pavement marking completed.

## **Westover St – Summit Ave to Oak St**

*Update 9/06/2019* – The sidewalk and driveway approach replacement will begin starting today Friday the 6<sup>th</sup>, and they will get as far as they can with the remaining to be finished on Monday. The first course of asphalt is to be placed Saturday September 7<sup>th</sup>, with terrace restoration following. Therefore, no parking on the street Saturday so they can get this done. If your driveway approach is poured today, it is anticipated that you will be granted access into your driveways sometime Wednesday but if it gets poured Monday, then you will get driveway access back on Friday. The final asphalt for the road surface is scheduled for - September 21<sup>st</sup>. All is weather dependent!

## **Cross St – Summit Ave to Main St**

*Update 9/06/2019* – Concrete curb and gutter are anticipated to start this Friday, September 6<sup>th</sup>. The road is anticipated to be paved the following week of September 19<sup>th</sup>. All schedules are weather dependent.

## **Collins St – Cross St to Silver Lake St**

*Update 9/06/2019* – Installation of concrete curb and gutter is anticipated to start next Thursday, September 13<sup>th</sup>. The road is anticipated to be paved the following week of September 20<sup>th</sup>. All schedules are weather dependent.

## **2<sup>nd</sup> St – Elm St to Park St**

*Update 9/06/2019* – Paving to take place on this Friday, September 6<sup>th</sup>

### **Project Contacts**

#### **Mark Frye**

Public Works Director  
262-569-2184

#### **David Stoiser, P.E.**

Assistant Director of  
Public Works  
262-569-2188

#### **Kim Wirth**

Engineering Technician  
262-569-3243

#### **DPW Main Number**

262-569-2189

## **Lapham St – Juneau St to Washington St**

*Update 9/06/2019* – Asphalt repairs to the road surface is anticipated to take place beginning September 13th.

## **Pulverize Street – See list of streets below update**

*Update 9/06/2019* – The first layer of asphalt will be completed Friday, September 6<sup>th</sup>. The final asphalt layer is scheduled to be placed Monday, September 9<sup>th</sup> through Wednesday, September 11<sup>th</sup>.

List of pulverize and resurface streets for 2019

<u>Street Name</u>	<u>Limits</u>
Browning Cir	Emerson Dr to 400' W of Emerson Dr
Browning Cir / Byron Dr	400' W of Emerson Dr to Whittier Dr
Byron Dr	Whittier Dr to 500' E of Longfellow Dr
Emerson Dr / Dickens Dr	500' E of Longfellow Dr to 350' N of Browning Cir
Emerson Dr	250' SE of Browning Cir to Thackeray Trail
Longfellow Dr	Byron Dr to Thackeray Trail
Thackeray Trail	150' NW of Thackeray Trail to 200' E of Emerson Dr
Whittier Ln	Byron Dr to Thackeray Trail