



2020 Street Construction

As with any construction activity, there will be some inconvenience to area residents. Streets will be kept open to local traffic throughout the project, although there may be times when access to your driveway may not be available. Off-site parking may be necessary during these periods. If accessibility is a concern, please inform us so we can work to accommodate your needs. You will be notified of any such work in advance by our contractor via hand delivered notice so you may plan your activities accordingly and remove any vehicles needing use. Please send your concerns to Dave Stoiser at dstoiser@oconomowoc-wi.gov or Kim Wirth at kwirth@oconomowoc-wi.gov.

Per the schedule provided by the contractor:

Silver Lake St and Forest St

Update 10/06/2020 – The intersection has been reopened, but there may be delays at times when the intersection is finalized for paving. The first layer of asphalt is scheduled for the week of October 19th.

Forest St – S. Main St to Stadium Dr

Update 10/14/2020 – Curb and gutter, sidewalks and concrete driveway approaches have been installed. Asphalt driveway replacement will begin on Friday, Oct 15th and will be completed on Saturday Oct. 16th. The first layer of asphalt is scheduled on Forest St for the week of Oct. 19th.

Forest St. remains open to local traffic and emergency responders only.

Elizabeth Street (Forest to Oak St)

Update 10/14/2020 – Watermain installation is nearing completion, water services will be transferred to the new watermain the week of Oct 19th.

Oak St and Westover (Storm Sewer Only)

Update 10/06/2020 – Storm sewer installation has begun and is proceeding northerly from Forest St.

Thackeray Trail – Phase 2

Update 10/14/2020 – Boardwalk construction is scheduled to continue through Oct. Concrete sidewalk at the intersection of Silver Lake St and Thackeray Trail is substantially complete and will be completed the week of Oct. 12th.

Roosevelt Park

Update 10/06/2020 – The Imagination Station playground and restrooms are closed along with the parking lot until further notice.

Public Safety Facility Parking Lot

Update 10/06/2020 – The Police Department has officially relocated to this new facility.

Pulverize and Overlay Streets

Update 9/09/2020 – Restoration is completed except for Rose St. which is scheduled for later in September. Watering by residents is recommended to initiate growth before the weeds take over.

Project Contacts

Mark Frye

Public Works Director
262-569-2184

David Stoiser, P.E.

Assistant Director of
Public Works
262-569-2188

Kim Wirth

Engineering Technician
262-569-3243

DPW Main Number

262-569-2189

Frederick Ct – Westover St to Frederick Ct
Crystal Lake Dr – Lake Bluff Dr to 500' S of Parkview Dr
Crystal Lake Dr – 500' S of Parkview Dr to Parkview Dr
Bartlett Dr – York Imperial Dr to 850' E of Duchess Ct
Bartlett Dr – 850' E of Duchess Dr to Duchess Ct
Duchess Dr – Jonathan Dr to Duchess Ct
W Beach Rd – Summit Ave to 300' N of Southwood Ave *(paving Wed 8/26/2020)

Oconomowoc Square

Update 8/26/2020 – Watermain work is nearing completion.

Marks Road

Update 9/02/2020 – Paving has been completed, the road is open to traffic.

N. Beach Rd

Update 9/02/2020 – Paving has been completed. The road is open to traffic.

Whalen Dr and Schumacher St

Update 8/20/2020 – Restoration is complete related to new sidewalk and multi-use path.

